

# **PUBLIC UTILITIES COMMISSION**

City and County of San Francisco

RESOLUTION NO. 12-0010

WHEREAS, Construction has been completed for Water Enterprise, Water System Improvement Program (WSIP)-funded Contract No. WD-2539, University Mound Reservoir North Basin, by the contractor, S.J. Amoroso Construction Co., Inc.; and

WHEREAS, On June 23, 2009, by Resolution No.09-0106, this Commission awarded Contract No. WD-2539, University Mound Reservoir North Basin, in the amount of \$29,597,000 to the lowest, qualified, responsible, and responsive bidder, S.J. Amoroso Construction Co., Inc.; and

WHEREAS, The original contract amount was for \$29,597,000 and the original contract duration was 690 consecutive calendar days; and

WHEREAS, The construction contract Notice To Proceed date was July 27, 2009, with an original schedule of 690 consecutive calendar days and the contract work was completed in 751 consecutive calendar days on August 23, 2011; and

WHEREAS, Modification No. 1 is being requested for an additional \$1,472,218 to account for additional material quantities and associated costs required to complete the work. This modification increases the total contract amount to \$31,069,218 and extends the contract duration by 61 consecutive calendar days, for a total contract duration of 751 consecutive calendar days; and

WHEREAS, The contractor exceeded the established Human Rights Commission (HRC) subcontracting goal of 8% Local Business Enterprise (LBE) participation, by utilizing a project total LBE participation of 8.2%; and

WHEREAS, Funds are available from Project No. CUW37201 University Mound Reservoir- North Basin; now, therefore, be it

RESOLVED, That this Commission hereby accepts work performed for Water Enterprise, WSIP-funded Contract No.WD-2539 University Mound Reservoir North Basin Seismic Upgrades; approves Modification No. 1 (Final), for adjustments made for final quantities and costs for all bid items, increasing the contract by \$1,472,218, for a total contract amount of \$31,069,218, and increasing the contract duration by 61 consecutive calendar days, for a total contract duration of 751 consecutive calendar days; and authorizes final payment to the contractor.

*I hereby certify that the foregoing resolution was adopted by the Public Utilities Commission at its meeting of* January 24, 2012

A handwritten signature in blue ink, appearing to read "Michael O. Housh", is written over a horizontal line.

*Secretary, Public Utilities Commission*